

REPORT TO LANDULPH PARISH COUNCIL - WORKING GROUP UPDATE	
Please complete and submit this form for Working Group updates	
TITLE	be considered by Landulph Parish Council. Landulph Orchard Green
IIILE	Landulph Orchard Green
DATE OF UPDATE	I2 December 2023
ACTIVITIES TO REPORT	 Meeting 28 November 2023 and subsequent actions: Groundworks have been completed Work has started on the rainwater harvesting system Planting will be delayed until early in the New Year – holes to be dug shortly before planting Sufficient volunteers (13 + committee) have signed up with Phillida for planting and development of rainwater harvesting system Wassail event planned after planting and fencing Following the meeting, Martin Ansell resigned from the working group to concentrate on the substation developments working group Website area for Landulph Orchard Green now live Position on insurance continues to be investigated and is gradually being resolved Renovated seat has been donated by J Mcrill. Eucalypus logs from D Richards will be used for picnic areas sites instead of pickh=nic benches. Two quotes for ecology and landscape study for Duchess Green have been received
COUNCILLORS INVOLVED	Clare Tagg, Martin Worth, Martin Ansell
RECOMMENDATIONS (including any communications)	 Quote for ecology and landscape study for Duchess Green from YGS be accepted. (as agreed by delegated authority) LOG area of website includes details of Peter Booth's cycle ride and sponsorship and pictures/videos of developments on water system and fields
COSTS (ie contractor costs, purchase costs, ongoing costs)	
Detail any funding required from the Parish Council (Landulph Parish Council to consider affordability / budget / precept; and also whether it has the power to spend on this).	
Date of full Landulph Parish Council	12 December 2023