

REPORT TO LANDULPH PARISH COUNCIL - WORKING GROUP UPDATE	
Please complete and submit this form for Working Group updates	
to be considered by Landulph Parish Council.	
TITLE	Playground Working Group (PWG)
DATE OF UPDATE	18th June 2023
ACTIVITIES TO REPORT	 New ramp and net climber installed with safety matting. New trim trail items installed including clatter bridge, inclined balance weaver, inclined balance beam, and 7 Log Posts. Equipment installed is in black recycled composite materials. Traversing Trees, also part of the trim trail, were installed but then taken down as they were not stable in the composite materials used. These can be built in a stronger composite. CIL grant application submission date of 22.06.23. Should know within 3 weeks if through to the next stage or not. Seeking other opportunities for grants.
COUNCILLORS INVOLVED	Phil Braund, Libby Gawith, Diane Gregory
RECOMMENDATIONS (including any communications)	 Waiting on a sample of stronger composite re Traversing Trees (will be brown in colour not black as the other play equipment). Estimated lead time of 4/6 weeks for this equipment One Log Post still to be installed If sample colour is not suitable, another item of equipment from the same supplier in recycled composite materials can be selected. Liaising with Ray Hall to complete repairs to the tractor.
COSTS (ie contractor costs, purchase costs, ongoing costs)	
Detail any funding required from the Parish Council (Landulph Parish Council to consider affordability / budget / precept; and also whether it has the power to spend on this).	
Date of full Landulph Parish Council	19th June 2023